

This checklist is provided as a reference tool, and it is not intended to be exhaustive of all possible requirements. Please refer to the latest adopted International Building Code (IBC), International Residential Code (IRC), International Energy Conservation Code (I.E.C.C) Local Amendments to the International Residential Code (IRC-LA), I.E.C.C (IECC-LA), the City of Austin Building Criteria Manual (BCM), the Uniform Plumbing Code (UPC), the City of Austin Land Development Code (LDC), and the National Electric Code (NEC) for code sections listed below.

- IRC, IECC and IBC <https://codes.iccsafe.org/public/collections/I-Codes>
- Local amendments <https://library.municode.com/TX/Austin>
- UPC and UMC <http://www.iapmo.org/>
- NEC <https://www.nfpa.org/>

Please verify the following before scheduling the inspection:

300 Slab (Requested and Passed Prior to the Installation of Concrete Foundations; May also Be Used for Underground Work)

FOUNDATIONS

- ☐ Raceways are approved for concrete encasement. *2024 IRC 3801.4/ 2026 NEC 110.2; 110.3; 344.10; 352.10; 356.10; 362.10*
- ☐ Floor boxes, where required, are located within 18 inches of the wall. *2024 IRC 3901.2.3/ 2026 NEC 210.52(A)(3)*
- ☐ Raceways are separated from earth or will contain wet location wiring methods. *2024 IRC 3803.10/ 2026 NEC 300.7(B)*

UNDERGROUND

- ☐ Raceways and cables are approved for direct burial. *2024 IRC 3801.4/ 2026 NEC 110.2; 110.3; 340.10; 344.10; 352.10; 356.10*
- ☐ Raceways and cables are installed at the appropriate burial depth. *2024 IRC 3803.1/ 2026 NEC 300.7(A)*
- ☐ Backfill is free from large rocks, sharply angular substances, or corrosive material. *2024 IRC 3803.5 /2026 NEC 300.7(F)*